

STATUS OF IHSDP PROJECTS												
SINo.	Name of the Project	Date of Approval	Approved Project Cost (Rs. In lacs)	No of Dwelling Units Approved	No of Dwelling Units Constructed	Funds Released (Rs. In lacs)			Cost of construction		Difference	Latest Status of Project
						GOI	State	Total	Approved by GOI	Intimated by HIMUDA		
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Hamirpur	27.2.2008	443.32	152	72	341.20	102.13	443.33	DU cost= 132250/- Infra cost=159408/- Total cost= 291658/-	588987	297329	72 dwelling units completed but not handed over to Municipal Council by HIMUDA. The remaining dwelling units are struck off due to site hinderance . Presently there are 60 beneficiaries available at MC Hamirpur .
2	Dharamsala	27.2.2008	942.31	328	0	312.92	34.76	347.68	DU cost= 132250/- Infra cost=155040/- Total cost= 287290/-			The land situated at Muhal Jhilki Baroal, Mauza Khanyara at Khasra No.67,68,69 and 71 measuring to 73 kanal 8 marla has been transferred by the revenue Deptt. On 29.5.2014. The Executive Officer D/sla is completing the codal formalities i.e demarcation of land etc.
3	Baddi	21.2.2009	1475.39	480	0	445.42	232.28	677.70	DU cost= 213663/- Infra cost=93710/- Total cost= 307373/-			Land is not available . Executive Officer Baddi has recommended to surrender the project as there is no beneficiaries in Baddi area. The issue has been raised with Deputy Commissioner Solan for his comments .
4	Solan	27.2.2008	958.3	336	0	325.99	36.23	362.22	DU cost= 153819/- Infra cost=131390/- Total cost= 285209/-			Land for 84 Dwelling units is available DNIT obtained from HIMUDA, the work will be got executed from HIMUDA
5	Parwanoo	21.2.2009	1167.98	192	76	822.22	345.76	1167.98	DU cost= 245000/- Infra cost=363323/- Total cost= 608323/-	752000	143677	76 Dwelling units have been completed by the HIMUDA out of which 36 Dwelling units complete in all respect have been handed over by HIMUDA to MC Parwanoo which have further been allotted to the beneficiaries. The work is going on on other dwelling units.
6	Nalagarh	21.2.2009	546.59	128	96	375.39	171.20	546.59	DU cost= 213663/- Infra cost=213359/- Total cost= 427022/-	723224	296202	128 Dwelling units are near completion and are yet to be handed over by HIMUDA to Municipal Council Nalagarh.
7	Sundernagar	25.2.2011	998.91	208	208	663.23	335.69	998.92	DU cost= 194800/- Infra cost=201077/- Total cost= 395877/-			75 Dwelling units have been completed and remaining dwelling units are in progress
8	Sarkaghat	25.2.2011	738.64	130	130	508.05	230.6	738.65	DU cost= 194800/- Infra cost=321723/- Total cost= 516523/-			80 Dwelling units have been completed and remaining dwelling units are in progress
Total			7271.44	1954	582	3794.42	1488.65	5283.07				